


**AGENDA
ITEM**

12



AGENDA STAFF REPORT

DATE: December 6, 2017

TO: Mayor and City Council

APPROVED BY: Armando G. Villa, City Manager *Armando Villa*

PREPARED BY: David Dale, Public Works Director/City Engineer *David Dale*

SUBJECT: Authorize Public Works Director/City Engineer to File Notice of Completion for Street Improvement Project Asphalt Rubber Composite Layer Overlay on Designated Streets and La Jolla Palms Subdivision Project No. 2017-400.

=====

Recommendation:

Authorize Public Works Director/City Engineer to File Notice of Completion for Street Improvement Project Asphalt Rubber Composite Layer Overlay on Designated Streets and La Jolla Palms Subdivision Project No. 2017-400.

Background:

On February 22, 2017, the City of Calexico Public Works Department requested bids for the Street Improvement Project Asphalt Rubber Composite Layer Overlay on Designated Streets and La Jolla Palms Subdivision Project No. 2017-400. The project consists of grinding of existing asphalt concrete pavement, installation of conventional asphalt concrete leveling course, asphalt-rubber aggregate membrane, gap graded asphalt-rubber hot mix, installation of conventional asphalt concrete surface course, slurry seal, remove and replace concrete curb and gutter, traffic striping, loop detectors, utility adjustments and traffic control on the following designated streets:

Street	From	To
Kloke Avenue	Highway 98	All American Canal
Rockwood Avenue	Fifth Street	Highway 98
Fifth Street	Heber Avenue	Andrade Avenue
Sapphire Street	Andrade Avenue	Subdivision Limits
Andrade Avenue	All American Canal	Cole Boulevard
Andrade Avenue	Cole Boulevard	Spud Moreno Street
Spud Moreno Street	Andrade Avenue	La Jolla Palms Blvd.
F. Torres Street	La Jolla Palms Blvd.	M. Llanos Court
M. Llanos Court	F. Torres Street	F. Herrera Street

**AGENDA
ITEM**
12

F. Herrera Street	M. Llanos Court	H. Najera Avenue
Zuniga Court	F. Torres Street	Cul-de-sac South
El Berro	G. Figueroa Avenue	M. Llanos Court
G. Figueroa Avenue	Playa Del Norte	F. Herrera Street
Soledad	Del Norte	Cul-de-sac East
Del Norte	Spud Moreno Street	Playa Del Norte
Playa Del Norte	Del Norte	Vaho
Vaho	Playa Del Norte	Paseo Del Ocaso
Villa Barranca	G. Figueroa Avenue	Cul-de-sac East
Paso Del Ocaso	Del Norte	Andrade Avenue

Discussion & Analysis:

On April 5, 2017, the City Council of the City of Calexico awarded the Street Improvement Project Asphalt Rubber Composite Layer Overlay on Designated Streets and La Jolla Palms Subdivision Project No. 2017-400 to Aggregate Products Inc. in the amount of \$3,525,996.27. Due to additional work that was not anticipated the contract amount increased by \$466,137.02 with a total cost of \$3,992,133.29. Construction began on April 26, 2017 and was completed on November 8, 2017.

Fiscal Impact:

Imperial County Local Transportation Authority (LTA) Sales Tax Revenue Bond	\$2,937,561.29
Highway User Tax Account (HUTA)	\$54,672.00
Hearthstone CFD La Jolla Palms	\$1,000,000.00
Total	\$3,992,133.29

Coordinated With:

Public Works Department.

Attachment(s):

1. Notice of Completion.

